



# Concourse B Final 9 PBBs

Airport Operational Impact Notice

<b>PROJECT</b>	<b>Location:</b> Airfield/Airspace	<b>Project Start Date:</b> 7/8/2024 7:00am
	<b>Sublocation:</b> PHASE III - Final 9 PBBs	<b>Project End Date:</b> 11/25/2024 5:00pm
<b>SCOPE</b>	<b>Work Order:</b>	
	PROJECT UPDATE: Phase 3 of 3. Replace Final (9) PBBs with new. (07/08/24 - 11/20/24) Two PBBs will be worked on at a time within an average 24 day duration.	
<b>KCAB CONTACTS</b>	<b>Primary:</b> Damian Weller	<b>Secondary:</b> Brad Quatman
	<b>Primary Cell:</b> 859-206-2044	<b>Secondary Cell:</b> 859-760-5083
	<b>Primary Email:</b> dweller@cvgairport.com	<b>Secondary Email:</b> bquatman@cvgairport.com
<b>CONTRACTOR</b>	<b>Company:</b> AERO BRIDGE WORKS	<b>Company Phone:</b>
	<b>Project Manager:</b> Jeff Bailey	<b>Cell:</b>
	<b>Subcontractors:</b> AERO Bridgeworks; Ranger; Rigging; LPM Electric	

For immediate concerns regarding this notice, please contact the Airport Operations Center at 859-767-7777

**FOR EMERGENCIES DIAL 911**

**PBB REPLACEMENTS**

<b>Phase</b>	<b>OOS</b>	<b>PBB</b>	<b>BENF USE</b>	<b>WCL</b>
I	06/12/23	22	07/06/23	X
	07/10/23	18	08/04/23	X
	07/10/23	26	08/04/23	X
	08/07/23	7	09/01/23	X
	08/07/23	15	09/01/23	X
	09/05/23	17	10/04/23	
	09/05/23	19	10/03/23	X
	10/04/24	25	11/27/24	
	10/03/23	10	10/27/23	X
II	02/05/24	9	03/01/24	
	02/05/24	24	03/01/24	
	03/04/24	5	03/27/24	X
	03/04/24	20	03/27/24	
	04/01/24	3	04/24/24	
	04/01/24	6	04/25/24	X
	04/29/24	8	05/24/24	X
	04/29/24	11	05/23/24	X
	05/27/24	12	06/21/24	X
05/27/24	27	06/21/24	X	
III	07/08/24	1	07/31/24	
	07/08/24	2	07/31/24	X
	08/05/24	21	08/28/24	
	08/05/24	23	08/28/24	X
	09/02/24	13	09/25/24	X
	09/02/24	14	09/25/24	X
	09/30/24	4	10/23/24	
	09/30/24	28	10/23/24	
10/28/24	16	11/20/24		