

To: CVG Airlines and Tenants

Subject: UPDATED Airfield Pavement Rehabilitation Project Schedule

Date: 07/03/2024

Effective June 17th, 2024

Beginning Monday, June 17th, 2024, the Airfield Pavement Rehabilitation Project will begin, impacting runway and taxiway operations. Please note that the original phasing schedule has been changed. Review the updated schedule below:

IMPORTANT CLOSURE DATES:

- Runway 18L 36R will be closed for Phase One [1] ONLY.
- o Runway 18C 36C will be closed for ALL REMAINING PHASES [Phase 2 Phase 7].

The Airfield Pavement Rehabilitation Project has been rescheduled to conclude for the 2024 construction season on December 5th, 2024. During the 2025 construction season additional closures will take place as depicted in the table below.

Updated Phasing Schedule

_	1	- 6 - 1		1 - 1 -
BV (order	OT ST	art a	иате

Phase#	Start Date	End Date	Duration (Calendar Days)
1	6/17/2024	7/19/2024	32
3B	7/22/2024	11/27/2024	129
2	7/22/2024	12/10/2024	142
4	10/4/2024	10/16/2024	12
3A	10/14/2024	11/27/2024	45
5	10/18/2024	11/11/2024	24
6	11/12/2024	12/5/2024	24
7	4/07/2025	7/16/2025	101

Please note that the schedule above is subject to change per delays that may occur during each phase. Any additional construction stages and details of impact will be sent in future

Operations Memorandums for your awareness.

Please distribute to your staff/air crews and reach out to Airport Operations (7777@cvgairport.com) for any questions you may have.

For any outstanding questions or concerns, please contact Corey Thomas at cthomas@cvgairport.com or 859-413-8726. Thank you in advance for your cooperation.

OM2024-07.1 Page **1** of **1**