To: CVG Airlines and Tenants

Subject: Airfield Pavement Rehabilitation Project

Date: 06/13/2024

Effective June 17th, 2024

Beginning Monday, June 17th, 2024, the Airfield Pavement Rehabilitation Project will begin, impacting runway and taxiway operations. The scope of this work has been scheduled into 7 different phases. Please review the following information below.

IMPORTANT CLOSURE DATES:

- Runway 18L 36R will be closed for Phase One [1] ONLY.
- o Runway 18C 36C will be closed for ALL REMAINING PHASES [Phase 2 Phase 7].

The Airfield Pavement Rehabilitation Project will conclude for the 2024 construction season on November 27th, 2024. During the 2025 construction season additional closures will take place as depicted in the table below.

The work area will be surrounded by interlocking, low-profile barricades. ARFF routes will be provided with gaps in the barricade. Pedestrians and vehicle traffic are to stay outside of the barricade during the closure.

OM2024-07 Page **1** of **2**

Phasing Schedule

By order of start date

Phase #	Start Date	End Date	Duration (Calendar Days)
1	6/17/2024	7/9/2024	23
3B	7/11/2024	11/27/2024	140
2A	9/16/2024	11/27/2024	73
2B	9/17/2024	10/10/2024	49
4	9/30/2024	10/11/2024	12
3A	10/3/2024	11/17/2024	46
2C	10/10/2024	11/27/2024	49
5	10/14/2024	11/6/2024	24
6	11/7/2024	11/27/2024	21
7	4/7/2025	6/19/2025	37

Please note that the schedule above is subject to change per delays that may occur during each phase. Any additional construction stages and details of impact will be sent in future

Operations Memorandums for your awareness.

Please distribute to your staff/air crews and reach out to Airport Operations (7777@cvgairport.com) for any questions you may have.

For any outstanding questions or concerns, please contact Corey Thomas at cthomas@cvgairport.com or 859-413-8726. Thank you in advance for your cooperation.

OM2024-07 Page **2** of **2**